



Project Status Report – Minnesota Department of Public Safety – October 6, 2008

SW Region
Highlight = update
Project Manager:
Dennis Hausman
Regional POC:
Dan Anderson

	Chippewa-SI	Cottonwood-SI	Jackson - SI	Lac Qui Parle	Lincoln- SI	Lyon-SI,	Murray-SI,KO	Nobles-Worthington	Pipestone-	Redwood-	Renville-SI	Rock-SI	Yellow Medicine-, KO
Initial County Meeting	C 9/11	C 9/4	C 9/4	C 8/22	C 8/26	C 8/26	C 8/26	C 9/4	C 9/5	C 9/4	C 9/5	C 9/5	C 8/26
Public Safety Site Inspections	C 10/2	C 9/16	C 9/22	C 9/19	C 9/29	C 9/24	C 9/18	C 9/18	C 9/16	C 9/18	C 10/1	C 9/30	C 9/22
County Kick Off Meeting w/P.S. Officials	I 10/23	I 10/22	C 10/14	C 9/10	C 9/15	C 9/16	C 9/11	C 10/15	I 10/29	I 10/23	C 10/13	I 10/30	C 9/29
Meeting with Stakeholder Survey participants	C 10/23	C 10/22	I 10/14	C 9/10	C 9/15	C 9/16	C 9/11	C 10/15	C 10/29	I 10/23	I 10/13	C 10/30	C 9/29
Stakeholder Surveys (Dist. Date: 10/6/08)	I	I	I	I	I	I	I	I	I	I	I	I	I
Technologist Surveys (Dist. Date:)													
Interview w/maintenance vendors													
Assessment Report - Current P.S. Infrastructure													
Statement of Local Communication Needs													

Comments	Legend			
	No Action	I	P	C
Region Status is Green				
Chippewa – 4 Sites, Cottonwood – 5 Sites, Jackson – 5 Sites, Lac Qui Parle – 6 Sites, Lincoln – 5 Sites, Lyon County – 3 Sites , Murray – 7 Sites, Nobles – 7 Sites, Pipestone – 6 Sites, Redwood – 10 Sites, Renville – 3 Sites, Rock – 7 Sites, Yellow Medicine – 4 Sites (72 Sites)		I	P	C